


## JDA A18-B17 Pipeline Project Progression (Jan 07 – Feb 07)



- Milestone achievements;
  - Barred tees at KP0.7 and KP 49.5 were installed.
  - Concrete mattress at KP 45.2 for cable crossing was installed.
  - 42” OD Pipeline has been crossed Flag telecom sub-sea cable on February 5<sup>th</sup>, 2007 at KP 45.2.
  - Finished JDA A18-B17 pipeline scope at KP49.5
  
- Up to 08<sup>th</sup> February 2007;
  - Cumulative length laid KP52.108
  - 4,277 Joint were laid
  - 100 % of TTM JDA A18-B17 section linepipe laid from KP0 to KP49.5
  - 38.17 % of overall linepipe laid (TTM JDA A18-B17 and PTT TTPP part 3 project) from KP0 to KP136.5