


JDA A18-B17 Pipeline Project Progression (Feb 07 – Mar 07)



- Milestone achievements;
 - Barred tees at KP0.7, KP 49.5 and KP69.5 were installed.
 - Concrete mattress at KP 45.2 for cable crossing was installed.
 - 42” OD Pipeline has been crossed Flag telecom sub-sea cable on February 5th, 2007 at KP 45.2.
 - Finished pipelaying work for JDA A18-B17 for TTM pipeline scope at KP49.5 on 7th February 2007.
 - TTP part 3 scope is on going.

- Up to 08th February 2007;
 - Cumulative length laid KP125.443
 - Number of joint are laid 10,203
 - 100 % of TTM JDA A18-B17 section linepipe laid from KP0 to KP49.5
 - 91.04 % of overall linepipe laid (TTM JDA A18-B17 and PTT TTPP part 3 project) from KP0 to KP136.5