

## JDA A18-B17 Pipeline Project Progress (Mar 07 – Apr 07)

- Milestone achievements
  - Linepipe installation from Carigali Hess platform (KP0) to Arthit PLEM (KP137) was completed on 22 March 2007. TTM work portion is up to B17 tee at KP 49.5
  - 3 Barred tees were installed at KP 0.7, KP 49.5 and KP 69.5
  - Line pipe crossed over a cable at KP45.2 with proper crossing support to protect the cable.
  
- Current activity
  - Contractor's laybarge (Semac1) moved to Joint Development Area (JDA) for riser wet storage and sub-sea isolation valve (SIV) stalk on operation. The SIV installation work is ongoing.



