


JDA A18-B17 Pipeline Project Progress

(August 2007 – September 2007)

- Milestone achievements;
 - Completion of Remote Terminal Unit (RTU) and SCADA installation at CKP platform.
 - Completion of Barred Tee protection cage installation at KP49.5
 - Completion of 3 out of 4 riser clamp (+5 m, -32 m and -15 m) installation at CKR platform.
 - Completion of SIV protection cage installation
 - Completion of expansion spool fabrication


- Current activity
 - The remaining riser clamp (-9 m) installation are ongoing.
 - Preparation for 42” riser, ESD Valve and 4D bend installation



Riser clamp preparation (-9 m) for installation at CKR platform



DSV Team Siam is performing riser clamp installation



Completion of top riser clamp (+5 m) installation at CKR platform



Winch and power pack on the platform deck for riser installation