

JDA A18-B17 Pipeline Project Progress (July 2007 – August 2007)

- Milestone achievements;
 - Completion of Remote Terminal Unit (RTU) and SCADA installation at CKP platform.
 - Completion of Barred Tee protection cage installation at KP49.5
 - Completion of top riser clamp (+5 m) installation at CKR platform.
 - Completion of 42” flange protector fabrication
 - Completion of SIV protection cage fabrication
 - Completion of expansion spool fabrication

- Current activity
 - The middle and bottom riser clamps installation are ongoing.
 - Preparation for 42” riser, ESVD and 4D bend installation



Completion of top riser clamp (+5 m) installation at CKR platform



Completion of Barred Tee protection cage installation at KP49.5