

JDA A18-B17 Pipeline Project Progress (May 07 – Jun 07)

- Milestone achievements
 - Sub-sea isolation valve (SIV) stalk on operation at CKR 500m zone was completed on April 13th, 2007
 - TTM Remote Terminal Unit and SCADA have been tested and ready to install at CKP platform.

- Current activity
 - The fabrication work of lowest riser clamp has been completed and located in Songkhla.
 - The top and the 2nd riser clamps are on the way to Batam for High solid epoxy coating and the 3rd riser clamps is being coated with Neoprene in Singapore.
 - 2 Flange protection cages completed.
 - Barred tee protection cage is being fabricated.
 - SIV protection cage fabrication is ongoing and is expected to be completed in the next few days.

Picture



Riser clamps



Flange protection cages



Barred Tee protection cage